

Vancouver Avenue Apartments Construction Schedule By Building (NLT)

Building Number	Start Building	Staking	Slab Crawl Excavate	Excavate Elevator Pit	Slab Crawl Space Compact	Building Footings Perimeter - Excavate	Building Footings Perimeter - Rock/Compact	Building Footings Interior - Excavate	Building Footings Interior - Rock/Compact	Buildings - Form Footings	Columns - Form/Pour Footings	Buildings - Place Footing Rebar	Buildings - Pour Footings	Buildings - Form Walls	Buildings - Place Wall Rebar	Buildings - Pour Walls	Bldg Wall Water proofing	Building Type
F/A # Task # Depend #		2G5 20 10	2A21 30 20	2A33 40 30	2A22 50 40	2A16 60 50	2A18 70 60	2A19 80 70	2A20 90 80	91 90	92 91	93 92	94 93	95 94	96 95	97 96	3A7 100 97	
S1	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	S1
S2	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	S2
S3	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	S3
S4	<u>04/09/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	S4
S5	<u>05/31/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	S5
T1	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	T1
T2	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	T2
T3	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	T3
T4	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	T4
T5	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	T5

Vancouver Avenue Apartments Construction Schedule By Building (NLT)

Building Number	Columns - Form/Pour	PT Deck - Form/Shoring	Hold Down Layout	PT Deck - Place Rebar/Tendons	PT Deck - Pour	Footing Drains	Rain Drains	Back Fill	Buildings - Prep Slab	Undergr Slab Plumbing	Trench Back Fill Compact	Countertops - Solid Surface - Material Deposit	Rooftop Pavers - Material Deposit	Wood Flooring - Material Deposit	Tile - Decorative Material - Deposit	Buildings - Install Vapor Barriers	Buildings - Place Slab Rebar	Building Type
F/A # Task # Depend #	107 97	108 107	6C1 110 108	114 110	115 114	2F2 120 100	2F5 130 120	2A24 140 130	145 140	15A1 150 145	15A2 160 150	6G7 170 160	7I11 180 170	9C11 190 180	9C10 200 190	202 160	203 202	
S1	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	S1
S2	<u>N/A</u>	DONE	DONE	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	S2
S3	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	S3
S4	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	S4
S5	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	S5
T1	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	T1
T2	<u>N/A</u>	DONE	DONE	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	T2
T3	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	T3
T4	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	T4
T5	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	T5

Vancouver Avenue Apartments Construction Schedule By Building (NLT)

Building Number	Buildings - Pour Slabs	Elevator - Shop Drawings Approved	Building - Steel - Install	1st Floor Joists	Buildings - Form/Pour Patios	1st Flr Decking	1st Flr Walls	2nd Flr Joists	2nd Flr Decking	2nd Flr Walls	3rd Flr Joists	3rd Flr Decking	3rd Flr Walls	Steel Canopy - Install	4th Flr Joists	4th Flr Decking	4th Flr Walls	Building Type
F/A # Task # Depend #	204 203	14B1 210 204	5B 220 204	6C5 230 220	235 204	6C6 240 230	6C7 250 240	6C8 260 115	6C9 270 260	6C11 280 270	6C12 290 280	6C13 300 290	6C15 310 300	5K 320 250	6C16 330 310	6C17 340 330	6C19 350 340	
S1	DONE	DONE	<u>04/26/18</u>	DONE	DONE	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>05/03/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	S1
S2	<u>N/A</u>	<u>N/A</u>	<u>01/26/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	S2
S3	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	S3
S4	<u>N/A</u>	<u>N/A</u>	<u>05/04/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>05/08/18</u>	<u>05/15/18</u>	<u>05/31/18</u>	S4
S5	<u>N/A</u>	<u>N/A</u>	<u>06/11/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	S5
T1	DONE	DONE	DONE	DONE	<u>04/26/18</u>	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	T1
T2	<u>N/A</u>	<u>N/A</u>	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	T2
T3	<u>N/A</u>	<u>N/A</u>	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	T3
T4	<u>N/A</u>	<u>N/A</u>	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	DONE	T4
T5	<u>N/A</u>	<u>N/A</u>	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	T5

Vancouver Avenue Apartments Construction Schedule By Building (NLT)

Building Number	5th Flr Joists	5th Flr Decking	5th Flr Walls	Set Pre-Eng Trusses	Building WRB Wrap - Install	Roof Sheathin Installed	Framing Pickup Punch	Door and Window Membran e/Pan - Install	Windows - Installed	Buildings - Brick Veneer - Construct	Exterior Flashing - Install	Exterior Siding Trim - Install	Siding Flashing - Install	Metal Siding - Install	Siding Pickup/Punch	Guardrails - Steel	Stair Risers/Pans - Install	Building Type
F/A # Task # Depend #	6C20 360 350	6C21 370 360	6C23 380 370	6C25 390 380	395 390	6C27 400 390	6C31 410 400	411 395	412 411	413 412	414 413	415 414	416 415	417 416	418 417	419 418	5J 420 410	
S1	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE Alt:S2/280	<u>04/26/18</u>	DONE	<u>04/26/18</u>	<u>05/01/18</u>	<u>N/A</u>	06/25/18	07/05/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>05/01/18</u>	S1
S2	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	<u>N/A</u>	<u>04/26/18</u>	<u>05/07/18</u>	<u>05/15/18</u>	06/29/18	07/18/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>05/01/18</u>	S2
S3	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	06/04/18 Alt:S4/350	06/11/18	06/11/18	06/18/18	06/20/18	06/28/18	08/14/18	08/30/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	06/21/18	S3
S4	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	07/10/18 Alt:S5/380	07/17/18	07/17/18	07/24/18	07/26/18	08/03/18	09/19/18	10/05/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	07/27/18	S4
S5	06/13/18	06/20/18	07/06/18	07/18/18	07/25/18	08/06/18	08/13/18	08/03/18	08/13/18	<u>N/A</u>	08/29/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	08/16/18	S5
T1	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>05/01/18</u> AIE:T1/320	<u>N/A</u>	DONE	<u>05/03/18</u>	<u>05/04/18</u>	06/18/18	06/25/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>02/16/17</u>	T1
T2	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	<u>N/A</u>	DONE	<u>05/03/18</u>	<u>05/09/18</u>	06/14/18	06/26/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>07/28/17</u>	T2
T3	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE Alt:T4/350	<u>04/26/18</u>	DONE	<u>04/26/18</u>	<u>05/03/18</u>	<u>05/09/18</u>	06/14/18	06/26/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>05/01/18</u>	T3
T4	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE Alt:T5/380	<u>04/26/18</u>	DONE	<u>04/26/18</u>	<u>05/03/18</u>	<u>05/09/18</u>	05/31/18	06/12/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>05/01/18</u>	T4
T5	DONE	DONE	DONE	DONE	<u>04/26/18</u>	DONE	<u>04/26/18</u>	<u>05/03/18</u>	<u>05/09/18</u>	<u>N/A</u>	<u>05/21/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>05/01/18</u>	T5

Vancouver Avenue Apartments Construction Schedule By Building (NLT)

Building Number	Buildings - Pour Metal Stair Pans	Garage Door Install	Roll-Up Doors	Roof Hatch Install	Decks Installed	Deck Flashing Install	Exterior Balcony Deck Membrane Install	Stock Roof	Install Roof	Brick Sealer - Building	Lightw Concrete Balcony Decks Pour	Guard Rails - Building - Glass	Rooftop Fireplace	Rooftop Kitchen / BBQ	Rooftop Furniture - Built-In	Parapet Cap Flashing - Install	Rooftop Planter	Building Type
F/A # Task # Depend #	425 420	8A6 430 420	8E9 440 430	7D1 450 400	6C24 460 450	7F1 470 460	7E 480 470	481 400	482 481	486 460	3G1 490 480	5E1 500 490	7I3 510 482	7I4 520 482	7I1 530 510	7F9 540 482	7I8 550 530	
S1	<u>05/03/18</u>	<u>05/03/18</u>	<u>05/07/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	<u>05/10/18</u>	<u>04/26/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>05/14/18</u>	<u>N/A</u>	S1
S2	<u>05/03/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	<u>05/03/18</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	<u>N/A</u>	<u>05/15/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	S2
S3	06/25/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	06/20/18	06/27/18	07/05/18	06/12/18	06/26/18	06/22/18	07/09/18	07/19/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	06/28/18	<u>N/A</u>	S3
S4	07/31/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	07/26/18	08/02/18	08/09/18	07/18/18	08/01/18	07/30/18	08/13/18	08/23/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	08/03/18	<u>N/A</u>	S4
S5	08/20/18	<u>N/A</u>	<u>N/A</u>	08/08/18	08/17/18	08/24/18	08/31/18	08/08/18	09/18/18	<u>N/A</u>	09/05/18	09/17/18	09/24/18	09/24/18	09/27/18	09/25/18	10/01/18	S5
T1	<u>02/20/17</u>	<u>02/20/17</u>	<u>02/22/17</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	T1
T2	<u>08/01/17</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	<u>05/01/18</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	<u>N/A</u>	<u>05/08/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	T2
T3	<u>05/03/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	<u>05/01/18</u>	<u>05/04/18</u>	DONE	<u>04/26/18</u>	<u>04/30/18</u>	<u>05/08/18</u>	<u>05/15/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>04/30/18</u>	<u>N/A</u>	T3
T4	<u>05/03/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	<u>05/01/18</u>	<u>05/04/18</u>	<u>04/26/18</u>	<u>05/10/18</u>	<u>04/30/18</u>	<u>05/08/18</u>	<u>05/15/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>05/14/18</u>	<u>N/A</u>	T4
T5	<u>05/03/18</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	<u>05/03/18</u>	<u>05/08/18</u>	<u>05/11/18</u>	DONE	<u>04/26/18</u>	<u>N/A</u>	<u>05/15/18</u>	<u>05/22/18</u>	<u>05/02/18</u>	<u>05/02/18</u>	<u>05/07/18</u>	<u>05/02/18</u>	<u>05/09/18</u>	T5

Vancouver Avenue Apartments Construction Schedule By Building (NLT)

Building Number	Rooftop Paves	Deck Facia/Trim Installed	Masonry Caulk	Pre-Insulate	Pre-Rock	Metal Studs Install	Soffits - Apartments	Rough-in Plumbing	Buildings - Lightweight Concrete Flooring - Tub Pour	Gas Plumbing Install	Sprinkler Plumbing Install	Sprinkler Heads Install	HVAC - Equip/Duct Materials - On-Site	Exhaust Vent/Duct Materials - On-site	Exhaust Vents Ducts Install	HVAC - RES - Vents/Ducts - Install	HVAC - Commercial - Vents/Ducts - Install	Building Type
F/A # Task # Depend #	716 560 550	565 500	4E 570 418	7G3 580 482	9A1 590 580	5H 600 590	9B2 610 590	15A4 620 310	3G5 630 620	15A10 640 620	15C2 650 620	15C3 660 650	15B13 670 620	7F12 680 620	7F3 690 680	15B1 700 670	15B9 710 700	
S1	<u>05/24/18</u>	<u>N/A</u>	07/12/18	<u>05/14/18</u>	<u>05/23/18</u>	06/11/18	<u>N/A</u>	<u>04/26/18</u> <u>Alt: S2/280</u>	<u>N/A</u>	<u>01/31/18</u>	DONE	DONE	<u>01/29/18</u>	<u>01/29/18</u>	<u>04/26/18</u>	<u>N/A</u>	<u>04/26/18</u>	S1
S2	<u>N/A</u>	<u>05/22/18</u>	07/25/18	07/05/18 <u>Alt: S3/482</u>	07/27/18	08/01/18	08/07/18	<u>04/26/18</u> <u>Alt: S3/310</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	<u>01/29/18</u>	<u>01/29/18</u>	<u>04/26/18</u>	<u>04/26/18</u>	<u>N/A</u>	S2
S3	<u>N/A</u>	07/26/18	09/07/18	07/05/18	07/27/18	08/01/18	08/07/18	06/27/18 <u>Alt: S4/350</u>	06/29/18	<u>N/A</u>	07/13/18	07/19/18	06/28/18	06/28/18	07/11/18	07/12/18	<u>N/A</u>	S3
S4	<u>N/A</u>	08/30/18	10/12/18	08/09/18	08/31/18	09/06/18	09/12/18	08/02/18 <u>Alt: S5/380</u>	08/06/18	<u>N/A</u>	08/17/18	08/23/18	08/03/18	08/03/18	08/15/18	08/16/18	<u>N/A</u>	S4
S5	10/15/18	09/24/18	<u>N/A</u>	09/26/18	10/18/18	10/23/18	10/29/18	08/31/18 <u>Alt: S5/400</u>	09/05/18	09/05/18	09/18/18	09/24/18	09/04/18	09/04/18	09/14/18	09/17/18	<u>N/A</u>	S5
T1	<u>N/A</u>	<u>N/A</u>	06/29/18	<u>04/26/18</u> <u>Alt: T3/482</u>	<u>05/03/18</u>	<u>05/10/18</u>	<u>05/04/18</u>	<u>04/26/18</u> <u>Alt: T2/280</u>	<u>N/A</u>	<u>08/31/17</u>	DONE	DONE	<u>08/29/17</u>	<u>08/29/17</u>	<u>04/26/18</u>	<u>04/26/18</u>	<u>07/05/17</u>	T1
T2	<u>N/A</u>	<u>05/14/18</u>	07/02/18	<u>04/26/18</u> <u>Alt: T4/482</u>	<u>05/16/18</u>	<u>05/18/18</u>	<u>05/23/18</u>	DONE <u>Alt: T3/310</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	DONE	DONE	DONE	DONE	<u>N/A</u>	T2
T3	<u>N/A</u>	<u>05/21/18</u>	07/02/18	<u>05/02/18</u>	<u>05/22/18</u>	<u>05/24/18</u>	05/30/18	DONE <u>Alt: T4/350</u>	<u>04/26/18</u>	<u>N/A</u>	DONE	DONE	DONE	DONE	DONE	DONE	<u>N/A</u>	T3
T4	<u>N/A</u>	<u>05/21/18</u>	06/18/18	<u>05/16/18</u>	06/06/18	06/08/18	06/13/18	DONE <u>Alt: T5/380</u>	<u>04/26/18</u>	<u>N/A</u>	DONE	DONE	DONE	DONE	DONE	DONE	<u>N/A</u>	T4
T5	<u>05/23/18</u>	05/29/18	<u>N/A</u>	<u>05/02/18</u>	<u>05/22/18</u>	<u>05/24/18</u>	05/30/18	DONE <u>Alt: T5/400</u>	<u>04/26/18</u>	DONE	DONE	DONE	DONE	DONE	DONE	DONE	<u>N/A</u>	T5

Vancouver Avenue Apartments Construction Schedule By Building (NLT)

Building Number	HVAC - Commercial - Grease Duct - Install	HVAC - Common Area - Vents/Ducts - Install	Exterior Doors Casing Hardware Install	HVAC - RES - Equipment Install	HVAC - Commercial - Equipment - Install	HVAC - Common Area - Equipment - Install	Trash Chute Install	Security - Access Control - Rough Wiring	Elevator - On-Site	Soffits - Rigid X - Common Area	Tub Shower Set & Test	Down - spouts Install	Building Exterior Entry Sign	Rough Wiring	Telephone Preliminary	TV Prewire	Fire Alarm Prewire	Building Type
F/A # Task # Depend #	15B10 720 690	15B6 730 700	6F1 740 411	15B3 750 700	15B11 760 710	15B7 770 730	13G 780 590	16B15 790 780	14B2 800 790	9B1 810 800	15A5 820 630	7F6 830 460	10G1 840 460	842 482	843 842	844 843	845 844	
S1	<u>04/27/18</u>	<u>04/26/18</u>	<u>05/08/18</u>	<u>N/A</u>	<u>05/08/18</u>	<u>N/A</u>	05/30/18	06/06/18	<u>N/A</u>	06/18/18	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	06/01/18	06/06/18	06/11/18	06/26/18	S1
S2	<u>04/27/18</u>	<u>05/07/18</u>	<u>05/17/18</u>	<u>05/04/18</u>	<u>N/A</u>	<u>N/A</u>	07/31/18	08/02/18	<u>N/A</u>	08/14/18	<u>02/06/18</u> <u>Alt: S2/620</u>	<u>N/A</u>	<u>N/A</u>	07/25/18 Alt: S3/482	07/30/18	08/02/18	08/10/18	S2
S3	07/12/18	07/23/18	07/02/18	07/20/18	<u>N/A</u>	<u>N/A</u>	07/31/18	08/02/18	<u>N/A</u>	08/14/18	07/11/18	<u>N/A</u>	<u>N/A</u>	08/01/18	08/06/18	08/09/18	08/17/18	S3
S4	08/16/18	08/27/18	08/07/18	08/24/18	<u>N/A</u>	<u>N/A</u>	09/05/18	09/07/18	<u>N/A</u>	09/19/18	08/15/18	<u>N/A</u>	<u>N/A</u>	08/22/18	08/27/18	08/30/18	09/10/18	S4
S5	09/17/18	09/26/18	08/15/18	09/25/18	<u>N/A</u>	10/12/18	10/22/18	10/24/18	10/25/18	11/06/18	09/14/18	08/20/18	<u>N/A</u>	10/09/18	10/12/18	10/17/18	10/25/18	S5
T1	<u>07/03/17</u>	<u>07/05/17</u>	<u>05/08/18</u>	<u>07/03/17</u>	<u>04/26/18</u>	<u>N/A</u>	<u>05/09/18</u>	<u>05/16/18</u>	<u>N/A</u>	<u>05/23/18</u>	<u>08/29/17</u> <u>Alt: T1/620</u>	<u>N/A</u>	<u>04/26/18</u>	<u>04/26/18</u> <u>Alt: T3/482</u>	<u>04/30/18</u>	<u>05/02/18</u>	<u>05/14/18</u>	T1
T2	<u>04/26/18</u>	<u>04/26/18</u>	<u>05/11/18</u>	<u>04/26/18</u>	<u>N/A</u>	<u>N/A</u>	<u>05/18/18</u>	<u>05/22/18</u>	<u>N/A</u>	05/30/18	<u>04/26/18</u> <u>Alt: T2/620</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u> <u>Alt: T3/482</u>	<u>04/30/18</u>	<u>05/02/18</u>	<u>05/08/18</u>	T2
T3	<u>04/26/18</u>	<u>04/26/18</u>	<u>05/11/18</u>	<u>04/26/18</u>	<u>N/A</u>	<u>N/A</u>	<u>05/24/18</u>	05/29/18	<u>N/A</u>	06/05/18	<u>05/03/18</u>	<u>N/A</u>	<u>N/A</u>	<u>05/24/18</u>	05/29/18	05/31/18	06/06/18	T3
T4	<u>04/26/18</u>	<u>04/26/18</u>	<u>05/11/18</u>	<u>04/26/18</u>	<u>N/A</u>	<u>N/A</u>	06/08/18	06/12/18	<u>N/A</u>	06/19/18	<u>05/03/18</u>	<u>N/A</u>	<u>N/A</u>	<u>05/24/18</u>	05/29/18	05/31/18	06/06/18	T4
T5	<u>04/26/18</u>	<u>04/26/18</u>	<u>05/11/18</u>	<u>04/26/18</u>	<u>N/A</u>	<u>05/08/18</u>	<u>05/24/18</u>	05/29/18	DONE	06/05/18	<u>05/03/18</u>	<u>05/04/18</u>	<u>N/A</u>	<u>05/10/18</u>	<u>05/14/18</u>	<u>05/16/18</u>	<u>05/22/18</u>	T5

Vancouver Avenue Apartments Construction Schedule By Building (NLT)

Building Number	Service Equipment Materials - On-site	Building Exterior Wall/Projecting Sign	Building Exterior Retail/Blade Signs	Building Exterior Numbering	Firestop Caulking	Floors Insulate	Walls Insulate	Buildings - Lightweight Concrete Flooring - Unit / Corridor Pour	Stock Sheet rock	Nail Sheet rock	Tape Sheet rock	Texture Sheet rock	Interior Doors Casing Hardware Install	Wood Base Trim Window Sill Install	Closet Shelving Trim Install	Finish Carpentry Pickup Punch	Drywall Pickup Punch	Building Type
F/A # Task # Depend #	846 842	10G2 850 460	10G3 860 460	10G4 870 460	7G4 880 845	7G5 890 880	7G6 900 890	3G6 910 842	9A2 920 900	9A3 930 920	9A4 940 930	9A5 950 940	6F5 960 950	6F6 970 960	6F4 980 970	6F7 990 980	9A6 1000 990	
S1	06/04/18	<u>04/26/18</u>	<u>04/26/18</u>	<u>04/26/18</u>	06/29/18	<u>N/A</u>	07/05/18	<u>N/A</u>	07/06/18	07/23/18	07/31/18	08/02/18	08/09/18	08/16/18	<u>N/A</u>	08/20/18	08/27/18	S1
S2	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	08/17/18	08/27/18	08/31/18	<u>N/A</u>	09/06/18	10/01/18	10/12/18	10/18/18	11/01/18	11/14/18	11/26/18	11/30/18	12/07/18	S2
S3	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	08/24/18	09/04/18	09/10/18	08/03/18	09/13/18	10/08/18	10/19/18	10/25/18	11/08/18	11/21/18	12/03/18	12/07/18	12/14/18	S3
S4	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	09/17/18	09/25/18	10/01/18	08/24/18	10/04/18	10/29/18	11/09/18	11/15/18	11/30/18	12/13/18	12/24/18	12/31/18	01/08/19	S4
S5	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	11/01/18	11/09/18	11/15/18	10/11/18	11/20/18	12/14/18	12/28/18	01/04/19	01/18/19	01/31/19	02/11/19	02/15/19	02/22/19	S5
T1	<u>04/27/18</u>	<u>04/26/18</u>	<u>04/26/18</u>	<u>04/26/18</u>	<u>05/17/18</u>	<u>N/A</u>	<u>05/21/18</u>	<u>N/A</u>	<u>05/22/18</u>	06/05/18	06/12/18	06/13/18	06/18/18	06/21/18	06/22/18	06/25/18	06/28/18	T1
T2	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>05/11/18</u>	<u>05/17/18</u>	<u>05/22/18</u>	<u>N/A</u>	<u>05/24/18</u>	06/14/18	06/25/18	06/28/18	07/10/18	07/18/18	07/25/18	07/30/18	08/02/18	T2
T3	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	06/11/18	06/15/18	06/20/18	05/29/18	06/22/18	07/13/18	07/24/18	07/27/18	08/07/18	08/15/18	08/22/18	08/27/18	08/30/18	T3
T4	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	06/11/18	06/15/18	06/20/18	05/29/18	06/22/18	07/13/18	07/24/18	07/27/18	08/07/18	08/15/18	08/22/18	08/27/18	08/30/18	T4
T5	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>05/25/18</u>	06/01/18	06/06/18	<u>05/14/18</u>	06/08/18	06/28/18	07/10/18	07/13/18	07/24/18	08/01/18	08/08/18	08/13/18	08/16/18	T5

Vancouver Avenue Apartments Construction Schedule By Building (NLT)

Building Number	Hand Rails Bldg	Prep Interior Walls Wood	Paint Interior Walls Wood	Trash Compact or	Garage Door Openers Install	Common Area Vinyl Flooring - Install	Cabinets Lower Install	Cabinets Upper Install	Wallcover Labor	Residential Tile Flooring Install	Common Area Tile Flooring - Install	Residential Tile Dec Install	Common Area Tile - Decorative - Install	Mail boxes Install	Finish Wiring	Telephone Finish	TV Finish	Building Type
F/A # Task # Depend #	5D 1010 1000	9D1 1020 1010	9D3 1030 1020	10H 1040 1030	8A7 1050 1030	9H5 1060 1030	6G1 1070 1030	6G2 1080 1070	9F1 1090 1030	9C4 1100 1070	9H4 1110 1100	9C3 1120 1100	9H3 1130 1110	10D 1140 1030	1142 1080	1143 1142	1144 1143	
S1	08/31/18	09/07/18	09/13/18	09/18/18	09/14/18	09/18/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	09/20/18	<u>N/A</u>	09/24/18	09/17/18	10/09/18	10/11/18	10/15/18	S1
S2	12/13/18	12/21/18	12/31/18	<u>N/A</u>	<u>N/A</u>	01/04/19	01/08/19	01/15/19	01/03/19	01/17/19	<u>N/A</u>	01/28/19	<u>N/A</u>	<u>N/A</u>	02/04/19	02/06/19	02/12/19	S2
S3	12/20/18	12/31/18	01/08/19	<u>N/A</u>	<u>N/A</u>	01/11/19	01/15/19	01/22/19	01/10/19	01/24/19	<u>N/A</u>	02/04/19	<u>N/A</u>	<u>N/A</u>	02/11/19	02/13/19	02/19/19	S3
S4	01/14/19	01/22/19	01/29/19	<u>N/A</u>	<u>N/A</u>	02/01/19	02/05/19	02/12/19	01/31/19	02/14/19	<u>N/A</u>	02/25/19	<u>N/A</u>	<u>N/A</u>	03/04/19	03/06/19	03/12/19	S4
S5	02/28/19	03/08/19	03/15/19	<u>N/A</u>	<u>N/A</u>	03/20/19	03/22/19	03/29/19	03/19/19	04/02/19	<u>N/A</u>	04/11/19	<u>N/A</u>	<u>N/A</u>	04/18/19	04/22/19	04/26/19	S5
T1	07/05/18	07/09/18	07/12/18	07/17/18	07/13/18	07/17/18	07/13/18	07/16/18	<u>N/A</u>	07/17/18	07/24/18	07/19/18	07/26/18	07/16/18	08/02/18	08/03/18	08/06/18	T1
T2	08/08/18	08/14/18	08/17/18	<u>N/A</u>	<u>N/A</u>	08/22/18	08/22/18	08/27/18	08/21/18	08/29/18	<u>N/A</u>	09/06/18	<u>N/A</u>	<u>N/A</u>	09/12/18	09/14/18	09/19/18	T2
T3	09/06/18	09/12/18	09/17/18	<u>N/A</u>	<u>N/A</u>	09/20/18	09/20/18	09/25/18	09/19/18	09/27/18	<u>N/A</u>	10/04/18	<u>N/A</u>	<u>N/A</u>	10/10/18	10/12/18	10/17/18	T3
T4	09/06/18	09/12/18	09/17/18	<u>N/A</u>	<u>N/A</u>	09/20/18	09/20/18	09/25/18	09/19/18	09/27/18	<u>N/A</u>	10/04/18	<u>N/A</u>	<u>N/A</u>	10/10/18	10/12/18	10/17/18	T4
T5	08/22/18	08/28/18	08/31/18	<u>N/A</u>	<u>N/A</u>	09/06/18	09/06/18	09/11/18	09/05/18	09/13/18	<u>N/A</u>	09/20/18	<u>N/A</u>	<u>N/A</u>	09/26/18	09/28/18	10/03/18	T5

Vancouver Avenue Apartments Construction Schedule By Building (NLT)

Building Number	Fire Alarm Finish	Common Area Carpet - Install	Common Area Vinyl Base - Install	Security - Access Control - Finish Wiring	HVAC - RES - Equipment Operating	HVAC - Commercial - Equipment Operational	HVAC - Common Area - Equipment Operational	Elevator - Install/Operating/Inspected	Sprinkler System Inspect Operate	Rooftop Theatre	Countertops - Granite Slab - Install	Backsplash - Ceramic Tile - Install	Water Submeter Materials - On-Site	Finish Plumbing	Apt Cleaning Rough	Water Sub Meters Install	Water Submeter Electronics - Installed	Building Type
F/A # Task # Depend #	1145 1144	9H2 1150 1130	9H6 1160 1150	16B16 1170 1145	15B5 1180 1142	15B12 1190 1180	15B8 1200 1180	14B3 1210 1170	15C4 1220 1145	1222 1160	6G5 1230 1080	6G6 1240 1230	16B17 1250 1220	15A6 1260 1240	17H1 1270 1260	15A9 1280 1270	16B12 1290 1280	
S1	10/22/18	09/26/18	09/27/18	11/05/18	<u>N/A</u>	10/12/18	<u>N/A</u>	12/27/18	10/23/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	10/24/18	10/25/18 Alt:S1/1250	10/26/18	10/29/18	10/30/18	S1
S2	02/19/19	01/23/19	01/28/19	03/01/19	02/08/19	<u>N/A</u>	<u>N/A</u>	04/12/19	02/20/19	<u>N/A</u>	01/29/19	02/07/19	<u>N/A</u>	02/15/19	02/20/19	02/25/19	02/26/19	S2
S3	02/26/19	01/30/19	02/04/19	03/08/19	02/15/19	<u>N/A</u>	<u>N/A</u>	04/05/19	02/27/19	<u>N/A</u>	02/05/19	02/14/19	<u>N/A</u>	02/22/19	02/27/19	03/04/19	03/05/19	S3
S4	03/19/19	02/20/19	02/25/19	03/29/19	03/08/19	<u>N/A</u>	<u>N/A</u>	04/26/19	03/20/19	<u>N/A</u>	02/26/19	03/07/19	<u>N/A</u>	03/15/19	03/20/19	03/25/19	03/26/19	S4
S5	05/03/19	04/08/19	04/11/19	05/15/19	04/24/19	<u>N/A</u>	05/03/19	06/13/19	05/06/19	04/18/19	04/12/19	04/23/19	<u>N/A</u>	05/01/19	05/06/19	05/09/19	05/10/19	S5
T1	08/07/18	07/27/18	07/30/18	08/21/18	08/03/18	08/07/18	<u>N/A</u>	09/07/18	08/08/18	<u>N/A</u>	07/17/18	07/18/18	08/09/18	07/19/18	07/20/18	07/23/18	07/24/18	T1
T2	09/24/18	09/04/18	09/06/18	10/04/18	09/14/18	<u>N/A</u>	<u>N/A</u>	10/18/18	09/25/18	<u>N/A</u>	09/05/18	09/11/18	<u>N/A</u>	09/17/18	09/19/18	09/21/18	09/24/18	T2
T3	10/22/18	10/02/18	10/04/18	11/01/18	10/12/18	<u>N/A</u>	<u>N/A</u>	11/15/18	10/23/18	<u>N/A</u>	10/03/18	10/09/18	<u>N/A</u>	10/15/18	10/17/18	10/19/18	10/22/18	T3
T4	10/22/18	10/02/18	10/04/18	11/01/18	10/12/18	<u>N/A</u>	<u>N/A</u>	11/15/18	10/23/18	<u>N/A</u>	10/03/18	10/09/18	<u>N/A</u>	10/15/18	10/17/18	10/19/18	10/22/18	T4
T5	10/08/18	09/18/18	09/20/18	10/18/18	09/28/18	<u>N/A</u>	10/05/18	11/01/18	10/09/18	<u>N/A</u>	09/19/18	09/25/18	<u>N/A</u>	10/01/18	10/03/18	10/05/18	10/08/18	T5

Vancouver Avenue Apartments Construction Schedule By Building (NLT)

Building Number	Bath Hardware Mirrors Install	Appliances - Minor Delivery	Building Interior Unit/Common Signs	Residential Wood Flooring Install	Residential Carpet Pad Install	Residential Carpet Install	Temp CoFo	Common Area Entry Mats - Install	Paint Touchup Punch Interior	Blinds Horizontal/Vertical - Install	Apartment Cleaning - Punch	Appliances - Majors Delivery	Apt Cleaning Final	Mgmt Acceptance				Building Type
F/A # Task # Depend #	6F3 1300 1270	1302 1240	10G6 1310 1170	9C7 1320 1270	9C1 1330 1320	9C2 1340 1330	1345 1280	9H9 1350 1340	9D4 1360 1340	12C 1370 1360	17H10 1380 1370	1382 1320	17H2 1390 1380					
S1	10/29/18	<u>N/A</u>	11/07/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	10/30/18	10/29/18	10/30/18	10/31/18	<u>N/A</u>	11/01/18	11/02/18				S1
S2	02/28/19	02/08/19	03/05/19	02/27/19	03/05/19	03/11/19	<u>N/A</u>	<u>N/A</u>	03/18/19	03/22/19	03/27/19	02/28/19	04/01/19	04/02/19				S2
S3	03/07/19	02/15/19	03/12/19	03/06/19	03/12/19	03/18/19	<u>N/A</u>	<u>N/A</u>	03/25/19	03/29/19	04/03/19	03/07/19	04/08/19	04/09/19				S3
S4	03/28/19	03/08/19	04/02/19	03/27/19	04/02/19	04/08/19	<u>N/A</u>	<u>N/A</u>	04/15/19	04/19/19	04/24/19	03/28/19	04/29/19	04/30/19				S4
S5	05/14/19	04/24/19	05/17/19	05/13/19	05/17/19	05/23/19	05/10/19	<u>N/A</u>	05/31/19	06/06/19	06/11/19	05/14/19	06/14/19	06/17/19				S5
T1	07/23/18	07/19/18	08/22/18	07/23/18	07/24/18	07/25/18	<u>N/A</u>	07/26/18	07/26/18	07/27/18	07/30/18	07/24/18	07/31/18	08/01/18				T1
T2	09/25/18	09/12/18	10/08/18	09/24/18	09/27/18	10/02/18	<u>N/A</u>	<u>N/A</u>	10/05/18	10/09/18	10/11/18	09/25/18	10/15/18	10/16/18				T2
T3	10/23/18	10/10/18	11/05/18	10/22/18	10/25/18	10/30/18	<u>N/A</u>	<u>N/A</u>	11/02/18	11/06/18	11/08/18	10/23/18	11/12/18	11/13/18				T3
T4	10/23/18	10/10/18	11/05/18	10/22/18	10/25/18	10/30/18	<u>N/A</u>	<u>N/A</u>	11/02/18	11/06/18	11/08/18	10/23/18	11/12/18	11/13/18				T4
T5	10/09/18	09/26/18	10/22/18	10/08/18	10/11/18	10/16/18	10/08/18	<u>N/A</u>	10/19/18	10/23/18	10/25/18	10/09/18	10/29/18	10/30/18				T5