

## Mississippi Avenue Apartments Construction Schedule By Building (NLT)

Building Number	Start Building	Staking	Slab Crawl Excavate	Excavate Elevator Pit	Slab Crawl Space Compact	Building Footings Perimeter - Excavate	Building Footings Perimeter - Rock/Compact	Buildings Footings Interior Excavate	Building Footings Interior - Rock/Compact	Buildings - Form Footings	Columns - Form/Pour Footings	Buildings - Place Footing Rebar	Buildings - Pour Footings	Buildings - Form Walls	Buildings - Place Wall Rebar	Hold Down Layout	Buildings - Pour Walls	Building Type	
F/A # Task # Depend #		2G5 20 10	2A21 30 20	2A33 40 30	2A22 50 40	2A16 60 50	2A18 70 60	2A19 80 70	2A20 90 80	91 90	92 91	93 92	94 93	95 94	96 95	6C1 100 96	105 100		
Q0	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	Q0
Q1	DONE	DONE	DONE	<u>N/A</u>	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	Q1
Q2	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	<u>N/A</u>	<u>N/A</u>	Q2
Q3	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	Q3
Q4	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	Q4
Q5	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	Q5
R1	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	R1
R2	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	<u>N/A</u>	<u>N/A</u>	R2
R3	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	R3
R4	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	R4
R5	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	R5

## Mississippi Avenue Apartments Construction Schedule By Building (NLT)

Building Number	Bldg Wall Water proofing	Columns - Form/Pour	PT Deck - Form/Shoring	PT Deck - Place Rebar/Tendons	PT Deck - Pour	Footing Drains	Rain Drains	Back Fill	Buildings - Prep Slab	Undergr Slab Plumbing	Trench Back Fill Compact	Countertops - Solid Surface - Material Deposit	Rooftop Pavers - Material Deposit	Wood Flooring - Material Deposit	Tile - Decorative - Material Deposit	Buildings - Install Vapor Barriers	Buildings - Place Slab Rebar	Building Type
F/A # Task # Depend #	3A7 110 105	112 105	113 112	114 113	115 114	2F2 120 110	2F5 130 120	2A24 140 130	145 140	15A1 150 145	15A2 160 150	6G7 170 160	7I11 180 170	9C11 190 180	9C10 200 190	202 160	203 202	
Q0	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	Q0
Q1	<u>N/A</u>	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	Q1
Q2	<u>N/A</u>	<u>N/A</u>	DONE	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	Q2
Q3	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	Q3
Q4	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	Q4
Q5	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	Q5
R1	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	<u>04/26/18</u>	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	R1
R2	<u>N/A</u>	<u>N/A</u>	DONE	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	R2
R3	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	R3
R4	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	R4
R5	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	R5

## Mississippi Avenue Apartments Construction Schedule By Building (NLT)

Building Number	Buildings - Pour Slabs	Garage Walls	Garage Joists	Garage Decking	Elevator - Shop Drawings Approved	Metal Studs Install	Building - Steel - Install	1st Floor Joists	Buildings - Form/Pour Patios	1st Flr Decking	1st Flr Walls	2nd Flr Joists	2nd Flr Decking	2nd Flr Walls	3rd Flr Joists	3rd Flr Decking	3rd Flr Walls	Building Type	
F/A # Task # Depend #	204 203	205 204	206 205	207 206	14B1 210 207	5H 220 204	5B 230 204	6C5 240 115	245 204	6C6 250 240	6C7 260 250	6C8 270 115	6C9 280 270	6C11 290 280	6C12 300 290	6C13 310 300	6C15 320 310		
Q0	DONE	DONE	DONE	DONE	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	Q0
Q1	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	DONE	DONE	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	Q1
Q2	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	Q2
Q3	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	DONE	DONE	Q3
Q4	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	Q4
Q5	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	Q5
R1	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	DONE	<u>N/A</u>	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	R1
R2	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	DONE	DONE	<u>N/A</u>	DONE	DONE	DONE	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	R2
R3	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	DONE	DONE	R3
R4	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	R4
R5	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	R5

## Mississippi Avenue Apartments Construction Schedule By Building (NLT)

Building Number	4th Flr Joists	4th Flr Decking	4th Flr Walls	5th Flr Joists	5th Flr Decking	5th Flr Walls	Set Pre-Eng Trusses	Building Wrap (Tyvek) - Install	Roof Sheathin Installed	Framing Pickup Punch	Windows - Installed	Door and Window Membrane - install	Buildings - Brick Veneer - Construct	Exterior Flashing - Install	Exterior Siding Trim - Install	Siding Flashing - Install	Metal Siding - Install	Building Type
F/A # Task # Depend #	6C16 330 320	6C17 340 330	6C19 350 340	6C20 360 350	6C21 370 360	6C23 380 370	6C25 390 380	395 390	6C27 400 390	6C31 410 400	411 395	412 411	413 412	414 413	415 414	416 415	417 416	
Q0	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	Q0
Q1	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	<u>N/A</u>	DONE	<u>N/A</u>	DONE	DONE	DONE	<u>N/A</u>	DONE	<u>N/A</u>	Q1
Q2	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	<u>N/A</u>	DONE	DONE	DONE	<u>04/26/18</u>	DONE	<u>N/A</u>	<u>05/03/18</u>	06/01/18	Q2
Q3	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	<u>N/A</u>	DONE	DONE	DONE	<u>04/26/18</u>	DONE	<u>N/A</u>	<u>05/03/18</u>	06/01/18	Q3
Q4	DONE	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	DONE	DONE	DONE	DONE	<u>04/26/18</u>	DONE	<u>N/A</u>	<u>05/03/18</u>	06/01/18	Q4
Q5	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	DONE	DONE	DONE	DONE	<u>04/26/18</u>	<u>N/A</u>	DONE	<u>N/A</u>	<u>04/26/18</u>	<u>N/A</u>	<u>04/27/18</u>	<u>05/04/18</u>	Q5
R1	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	<u>N/A</u>	<u>04/26/18</u>	<u>05/04/18</u>	<u>05/15/18</u>	07/10/18	07/26/18	<u>N/A</u>	08/06/18	08/22/18	R1
R2	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	<u>N/A</u>	DONE	<u>05/04/18</u>	<u>05/15/18</u>	06/29/18	07/18/18	<u>N/A</u>	07/27/18	08/14/18	R2
R3	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	<u>N/A</u>	<u>04/26/18</u>	<u>05/04/18</u>	<u>05/15/18</u>	06/29/18	07/18/18	<u>N/A</u>	07/27/18	08/14/18	R3
R4	DONE	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	<u>04/26/18</u>	DONE	<u>04/26/18</u>	<u>05/04/18</u>	<u>05/15/18</u>	06/29/18	07/18/18	<u>N/A</u>	07/27/18	08/14/18	R4
R5	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	DONE	DONE	<u>04/26/18</u>	DONE	<u>04/26/18</u>	<u>05/04/18</u>	<u>05/15/18</u>	06/29/18	07/18/18	<u>N/A</u>	07/27/18	08/14/18	R5

**Mississippi Avenue Apartments  
Construction Schedule By Building (NLT)**

Building Number	Siding Pickup/Punch	Guardrails - Steel	Stair Risers/Pans - Install	Buildings - Pour Metal Stair Pans	Garage Door Install	Roll-Up Doors	Roof Hatch Install	Decks Installed	Deck Flashing Install	Exterior Balcony Deck Membrane Install	Stock Roof	Install Roof	Paint Exterior Siding	Paint Exterior Trim	Paint Touchup/Punch Exterior	Brick Sealer - Building	Lightw Concrete Balcony Decks Pour	Building Type	
F/A # Task # Depend #	418 417	419 418	5J 420 410	425 420	8A6 430 420	8E9 440 430	7D1 450 400	6C24 460 418	7F1 470 460	7E 480 470	481 400	482 481	483 418	484 483	485 484	486 485	3G1 490 480		
Q0	<u>N/A</u>	<u>N/A</u>	DONE	<u>04/26/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	Q0
Q1	<u>N/A</u>	<u>N/A</u>	DONE	<u>04/26/18</u>	<u>04/26/18</u>	<u>04/30/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	<u>N/A</u>	Q1
Q2	DONE	<u>N/A</u>	DONE	<u>04/26/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	06/05/18	<u>N/A</u>	Q2
Q3	DONE	<u>N/A</u>	DONE	<u>04/26/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	06/08/18	DONE	06/13/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	06/05/18	06/15/18	Q3
Q4	06/07/18	<u>N/A</u>	DONE	<u>04/26/18</u>	<u>N/A</u>	<u>N/A</u>	DONE	06/14/18	06/19/18	06/22/18	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	06/11/18	06/26/18	Q4
Q5	<u>05/07/18</u>	<u>05/09/18</u>	DONE	<u>04/27/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	Q5
R1	08/24/18	08/28/18	DONE	<u>04/30/18</u>	<u>04/30/18</u>	<u>05/02/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	08/28/18	<u>N/A</u>	R1
R2	08/16/18	<u>N/A</u>	DONE	<u>04/26/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	08/20/18	<u>N/A</u>	R2
R3	08/16/18	<u>N/A</u>	DONE	<u>04/30/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	08/27/18	09/04/18	09/11/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	08/20/18	09/13/18	R3
R4	08/16/18	<u>N/A</u>	DONE	<u>04/30/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	08/27/18	09/04/18	09/11/18	DONE	<u>04/26/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	08/20/18	09/13/18	R4
R5	08/16/18	<u>N/A</u>	DONE	<u>04/30/18</u>	<u>N/A</u>	<u>N/A</u>	DONE	08/27/18	09/04/18	09/11/18	DONE	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	08/20/18	09/13/18	R5

## Mississippi Avenue Apartments Construction Schedule By Building (NLT)

Building Number	Guard Rails - Building - Glass	Rooftop Fireplace	Rooftop Bocce Ball Court Installer	Rooftop Kitchen / BBQ	Rooftop Furniture - Built-In	Parapet Cap Flashing - Install	Rooftop Planter	Deck Facia/Trim Installed	Rooftop Pavers	Masonry Caulk	Pre-Insulate	Pre-Rock	Soffits - Apartments	Rough-in Plumbing	Buildings - Lightweight Concrete Flooring - Tub Pour	Gas Plumbing Install	Sprinkler Plumbing Install	Building Type
F/A # Task # Depend #	5E1 500 490	7I3 510 482	7I2 520 482	7I4 530 482	7I1 540 510	7F9 550 482	7I8 560 540	565 500	7I6 570 560	4E 580 418	7G3 590 482	9A1 600 590	9B2 610 600	15A4 620 320	3G5 630 620	15A10 640 620	15C2 650 620	
Q0	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	<u>N/A</u>	<u>N/A</u>	DONE	Q0
Q1	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	<u>N/A</u>	DONE	DONE	Q1
Q2	06/08/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	06/14/18	<u>N/A</u>	06/07/18	DONE	DONE	DONE	DONE	<u>N/A</u>	<u>N/A</u>	DONE	Q2
Q3	06/22/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	06/28/18	<u>N/A</u>	06/07/18	DONE	DONE	DONE	DONE	DONE	<u>N/A</u>	DONE	Q3
Q4	06/28/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	<u>N/A</u>	07/05/18	<u>04/26/18</u>	06/13/18	DONE	DONE	DONE	DONE	DONE	<u>N/A</u>	DONE	Q4
Q5	<u>05/08/18</u>	<u>04/26/18</u>	<u>04/26/18</u>	<u>04/26/18</u>	<u>05/01/18</u>	<u>04/26/18</u>	<u>05/03/18</u>	<u>N/A</u>	<u>05/17/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	<u>N/A</u>	DONE	DONE	Q5
R1	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	08/31/18	<u>04/26/18</u>	<u>04/30/18</u>	<u>05/02/18</u>	<u>04/26/18</u>	<u>N/A</u>	<u>05/01/18</u>	DONE	R1
R2	08/28/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	09/05/18	<u>N/A</u>	08/23/18	<u>04/26/18</u>	<u>05/18/18</u>	05/30/18	DONE	<u>04/26/18</u>	<u>N/A</u>	DONE	R2
R3	09/25/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	10/02/18	<u>N/A</u>	08/23/18	<u>04/26/18</u>	<u>05/18/18</u>	05/30/18	DONE	<u>04/26/18</u>	<u>N/A</u>	DONE	R3
R4	09/25/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>04/30/18</u>	<u>N/A</u>	10/02/18	<u>N/A</u>	08/23/18	<u>05/04/18</u>	05/29/18	06/07/18	DONE	<u>04/26/18</u>	<u>N/A</u>	DONE	R4
R5	09/25/18	<u>04/26/18</u>	<u>N/A</u>	<u>04/26/18</u>	<u>05/01/18</u>	<u>04/26/18</u>	<u>05/03/18</u>	10/02/18	<u>05/17/18</u>	08/23/18	<u>04/26/18</u>	<u>05/18/18</u>	05/30/18	DONE	<u>04/26/18</u>	<u>04/26/18</u>	DONE	R5

**Mississippi Avenue Apartments  
Construction Schedule By Building (NLT)**

Building Number	Sprinkler Heads Install	HVAC - Equip/Duct Materials - On-Site	Exhaust Vent/Duct Materials - On-Site	Exhaust Vents/Ducts Install	HVAC - RES - Vents/Ducts - Install	HVAC - Commercial - Vents/Ducts - Install	HVAC - Commercial - Grease Duct - Install	Exterior Doors Casing Hardware Install	HVAC - RES - Equipment Install	HVAC - Commercial - Equipment - Install	Trash Chute Install	Rough Wiring	Telephone Pre-wire	Security - Access Control - Rough Wiring	TV Prewire	Fire Alarm Prewire	Elevator - On-Site	Building Type
F/A # Task # Depend #	15C3 660 650	15B13 670 620	7F12 680 620	7F3 690 680	15B1 700 670	15B9 710 700	15B10 720 710	6F1 730 395	15B3 740 700	15B11 750 710	13G 760 600	16A3 770 482	16B1 780 770	16B15 790 770	16B8 800 780	16B10 810 800	14B2 820 810	
Q0	DONE	DONE	DONE	<u>N/A</u>	DONE	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	DONE	<u>N/A</u>	<u>N/A</u>	DONE	<u>N/A</u>	DONE	DONE	DONE	<u>N/A</u>	Q0
Q1	DONE	DONE	DONE	DONE	DONE	DONE	DONE	<u>04/26/18</u>	DONE	<u>04/26/18</u>	DONE	DONE	<u>04/26/18</u>	DONE	<u>04/30/18</u>	<u>05/10/18</u>	<u>N/A</u>	Q1
Q2	DONE	DONE	DONE	DONE	DONE	<u>N/A</u>	DONE	<u>04/26/18</u>	<u>04/26/18</u>	<u>N/A</u>	DONE	DONE	DONE	<u>04/26/18</u>	DONE	DONE	<u>N/A</u>	Q2
Q3	DONE	DONE	DONE	DONE	DONE	<u>N/A</u>	DONE	<u>04/26/18</u>	<u>04/26/18</u>	<u>N/A</u>	DONE	DONE	DONE	<u>04/26/18</u>	DONE	DONE	<u>N/A</u>	Q3
Q4	DONE	DONE	DONE	DONE	DONE	<u>N/A</u>	DONE	<u>04/26/18</u>	<u>04/26/18</u>	<u>N/A</u>	DONE	DONE	DONE	<u>04/26/18</u>	DONE	DONE	<u>N/A</u>	Q4
Q5	DONE	DONE	DONE	DONE	DONE	<u>N/A</u>	DONE	<u>04/26/18</u>	DONE	<u>N/A</u>	<u>N/A</u>	DONE	<u>N/A</u>	<u>04/26/18</u>	DONE	DONE	DONE	Q5
R1	DONE	DONE	DONE	DONE	<u>05/07/18</u>	<u>05/14/18</u>	<u>05/15/18</u>	<u>05/03/18</u>	<u>05/15/18</u>	DONE	<u>05/04/18</u>	<u>04/26/18</u>	<u>05/01/18</u>	<u>05/03/18</u>	<u>05/04/18</u>	<u>05/21/18</u>	<u>N/A</u>	R1
R2	DONE	<u>04/26/18</u>	DONE	DONE	DONE	<u>N/A</u>	<u>04/27/18</u>	<u>05/08/18</u>	<u>05/04/18</u>	<u>N/A</u>	<u>05/22/18</u>	<u>04/26/18</u>	<u>05/01/18</u>	<u>04/30/18</u>	<u>05/04/18</u>	<u>05/14/18</u>	<u>N/A</u>	R2
R3	DONE	<u>04/26/18</u>	DONE	DONE	DONE	<u>N/A</u>	<u>04/27/18</u>	<u>05/08/18</u>	<u>05/04/18</u>	<u>N/A</u>	<u>05/22/18</u>	<u>04/26/18</u>	<u>05/01/18</u>	<u>04/30/18</u>	<u>05/04/18</u>	<u>05/14/18</u>	<u>N/A</u>	R3
R4	DONE	DONE	DONE	DONE	DONE	<u>N/A</u>	<u>04/26/18</u>	<u>05/08/18</u>	<u>04/26/18</u>	<u>N/A</u>	05/31/18	<u>05/11/18</u>	<u>05/16/18</u>	<u>05/15/18</u>	<u>05/21/18</u>	05/30/18	<u>N/A</u>	R4
R5	DONE	DONE	DONE	DONE	DONE	<u>N/A</u>	<u>04/26/18</u>	<u>05/08/18</u>	<u>04/26/18</u>	<u>N/A</u>	<u>05/22/18</u>	<u>04/26/18</u>	<u>05/01/18</u>	<u>04/30/18</u>	<u>05/04/18</u>	<u>05/14/18</u>	DONE	R5

**Mississippi Avenue Apartments  
Construction Schedule By Building (NLT)**

Building Number	Soffits - Rigid X - Common Area	Tub Shower Set & Test	Service Equipment Materials - On-Site	Gutters Install	Down - spouts Install	Building Exterior Entry Sign	Building Exterior Wall/Projecting Sign	Building Exterior Retail/Blade Signs	Building Exterior Numbering	Firestop Caulking	Floors Insulate	Walls Insulate	Buildings - Lightweight Concrete Flooring - Unit / Corridor Pour	Stock Sheet rock	Nail Sheet rock	Tape Sheet rock	Texture Sheet rock	Building Type
F/A # Task # Depend #	9B1 830 810	15A5 840 630	16A9 850 482	7F5 860 418	7F6 870 860	10G1 880 486	10G2 890 486	10G3 900 486	10G4 910 486	7G4 920 810	7G5 930 920	7G6 940 930	3G6 950 770	9A2 960 950	9A3 970 960	9A4 980 970	9A5 990 980	
Q0	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	<u>04/30/18</u>	<u>05/07/18</u>	<u>05/08/18</u>	Q0
Q1	<u>05/17/18</u>	<u>N/A</u>	DONE	<u>N/A</u>	<u>N/A</u>	<u>04/26/18</u>	<u>04/26/18</u>	<u>04/26/18</u>	<u>04/26/18</u>	DONE	<u>05/16/18</u>	<u>05/21/18</u>	<u>N/A</u>	<u>04/26/18</u>	<u>05/09/18</u>	<u>05/18/18</u>	<u>05/23/18</u>	Q1
Q2	<u>04/26/18</u>	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	DONE	<u>N/A</u>	DONE	<u>04/26/18</u>	<u>05/07/18</u>	<u>05/10/18</u>	Q2
Q3	<u>04/26/18</u>	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	DONE	DONE	DONE	DONE	DONE	<u>04/26/18</u>	Q3
Q4	<u>04/26/18</u>	DONE	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	DONE	DONE	DONE	DONE	DONE	DONE	DONE	Q4
Q5	<u>04/26/18</u>	<u>N/A</u>	<u>N/A</u>	<u>05/08/18</u>	<u>05/09/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	DONE	<u>N/A</u>	<u>04/26/18</u>	<u>04/26/18</u>	<u>04/27/18</u>	<u>05/01/18</u>	<u>05/08/18</u>	<u>05/09/18</u>	Q5
R1	06/01/18	<u>05/01/18</u>	DONE	<u>N/A</u>	<u>N/A</u>	08/29/18	08/29/18	08/29/18	08/29/18	<u>05/24/18</u>	<u>N/A</u>	05/29/18	<u>N/A</u>	<u>04/27/18</u>	<u>05/14/18</u>	<u>05/22/18</u>	<u>05/24/18</u>	R1
R2	<u>05/24/18</u>	<u>05/07/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>05/21/18</u>	05/30/18	06/05/18	<u>N/A</u>	<u>05/01/18</u>	<u>05/24/18</u>	06/07/18	06/13/18	R2
R3	<u>05/24/18</u>	<u>05/07/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>05/21/18</u>	05/30/18	06/05/18	<u>04/30/18</u>	<u>05/03/18</u>	05/29/18	06/11/18	06/15/18	R3
R4	06/11/18	<u>05/07/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	06/06/18	06/14/18	06/20/18	<u>05/15/18</u>	<u>05/18/18</u>	06/13/18	06/26/18	07/02/18	R4
R5	<u>05/24/18</u>	<u>05/07/18</u>	<u>N/A</u>	08/17/18	08/20/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>05/21/18</u>	05/30/18	06/05/18	<u>04/30/18</u>	<u>05/03/18</u>	05/29/18	06/11/18	06/15/18	R5



**Mississippi Avenue Apartments  
Construction Schedule By Building (NLT)**

Building Number	Interior Doors Casing Hardware Install	Wood Base Trim Window Sill Install	Closet Shelving Trim Install	Finish Carpentry Pickup Punch	Drywall Pickup Punch	Hand Rails Bldg	Prep Interior Walls Wood	Paint Interior Walls Wood	Trash Compact or	Garage Door Openers Install	Common Area Vinyl Flooring - Install	Cabinets Lower Install	Cabinets Upper Install	Wallcover Labor	Residential Tile Flooring Install	Common Area Tile Flooring - Install	Residential Tile Dec Install	Building Type
F/A # Task # Depend #	6F5 1000 990	6F6 1010 1000	6F4 1020 1010	6F7 1030 1020	9A6 1040 1030	5D 1050 1040	9D1 1060 1050	9D3 1070 1060	10H 1080 1070	8A7 1090 1070	9H5 1100 1070	6G1 1110 1070	6G2 1120 1110	9F1 1130 1070	9C4 1140 1110	9H4 1150 1140	9C3 1160 1140	
Q0	<u>05/09/18</u>	<u>05/10/18</u>	<u>N/A</u>	<u>05/11/18</u>	<u>05/14/18</u>	<u>05/18/18</u>	<u>05/22/18</u>	<u>05/23/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	Q0
Q1	06/04/18	06/07/18	06/08/18	06/13/18	06/18/18	06/22/18	06/28/18	07/03/18	07/09/18	07/05/18	07/09/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	07/16/18	<u>N/A</u>	Q1
Q2	<u>05/21/18</u>	05/30/18	06/06/18	06/11/18	06/14/18	06/20/18	06/26/18	06/29/18	<u>N/A</u>	<u>N/A</u>	07/05/18	07/05/18	07/10/18	07/03/18	07/12/18	<u>N/A</u>	07/19/18	Q2
Q3	<u>05/07/18</u>	<u>05/15/18</u>	<u>05/22/18</u>	<u>05/25/18</u>	05/31/18	06/06/18	06/12/18	06/15/18	<u>N/A</u>	<u>N/A</u>	06/20/18	06/20/18	06/25/18	06/19/18	06/27/18	<u>N/A</u>	07/05/18	Q3
Q4	<u>04/26/18</u>	<u>05/04/18</u>	<u>05/11/18</u>	<u>05/16/18</u>	<u>05/21/18</u>	<u>05/25/18</u>	06/01/18	06/06/18	<u>N/A</u>	<u>N/A</u>	06/11/18	06/11/18	06/14/18	06/08/18	06/18/18	<u>N/A</u>	06/25/18	Q4
Q5	<u>05/10/18</u>	<u>05/11/18</u>	<u>N/A</u>	<u>05/14/18</u>	<u>05/15/18</u>	<u>05/17/18</u>	<u>05/21/18</u>	<u>05/22/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	Q5
R1	06/01/18	06/08/18	06/12/18	06/14/18	06/21/18	06/27/18	07/03/18	07/10/18	07/13/18	07/11/18	07/13/18	07/13/18	07/18/18	07/11/18	07/18/18	07/30/18	07/23/18	R1
R2	06/27/18	07/11/18	07/20/18	07/26/18	08/02/18	08/08/18	08/16/18	08/23/18	<u>N/A</u>	<u>N/A</u>	08/28/18	08/30/18	09/07/18	08/27/18	09/11/18	<u>N/A</u>	09/20/18	R2
R3	06/29/18	07/13/18	07/24/18	07/30/18	08/06/18	08/10/18	08/20/18	08/27/18	<u>N/A</u>	<u>N/A</u>	08/30/18	09/04/18	09/11/18	08/29/18	09/13/18	<u>N/A</u>	09/24/18	R3
R4	07/17/18	07/30/18	08/08/18	08/14/18	08/21/18	08/27/18	09/05/18	09/12/18	<u>N/A</u>	<u>N/A</u>	09/17/18	09/19/18	09/26/18	09/14/18	09/28/18	<u>N/A</u>	10/09/18	R4
R5	06/29/18	07/13/18	07/24/18	07/30/18	08/06/18	08/10/18	08/20/18	08/27/18	<u>N/A</u>	<u>N/A</u>	08/30/18	09/04/18	09/11/18	08/29/18	09/13/18	<u>N/A</u>	09/24/18	R5

**Mississippi Avenue Apartments  
Construction Schedule By Building (NLT)**

Building Number	Common Area Tile - Decorative - Install	Mail boxes Install	Common Area Carpet - Install	Common Area Vinyl Base - Install	Finish Wiring	Telephone Finish	TV Finish	HVAC - RES - Equipment Operating	Fire Alarm Finish	Rooftop Theater	Elevator - Install/Operating/Inspected	Security - Access Control - Finish Wiring	Sprinkler System Inspect Operate	Countertops - Granite Slab - Install	Backsplash - Ceramic Tile - Install	Water Submeter Materials - On-Site	Finish Plumbing	Building Type
F/A # Task # Depend #	9H3 1170 1150	10D 1180 1070	9H2 1190 1170	9H6 1200 1190	16A4 1210 1120	16B2 1220 1210	16B9 1230 1220	15B5 1240 1210	16B11 1250 1230	1255 1190	14B3 1260 1250	16B16 1270 1230	15C4 1280 1250	6G5 1290 1120	6G6 1300 1290	16B17 1310 1290	15A6 1320 1300	
Q0	<u>N/A</u>	<u>N/A</u>	<u>05/24/18</u>	<u>05/25/18</u>	05/29/18	DONE	DONE	05/31/18	05/30/18	<u>N/A</u>	DONE	06/12/18	05/31/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>05/24/18</u>	Q0
Q1	07/18/18	07/06/18	07/23/18	07/25/18	07/23/18	07/24/18	07/27/18	07/25/18	08/01/18	<u>N/A</u>	DONE	08/08/18	08/02/18	<u>N/A</u>	<u>N/A</u>	DONE	07/10/18	Q1
Q2	<u>N/A</u>	<u>N/A</u>	07/17/18	07/19/18	07/25/18	07/26/18	07/31/18	07/27/18	08/03/18	<u>N/A</u>	DONE	08/10/18	08/06/18	07/18/18	07/24/18	DONE	07/30/18	Q2
Q3	<u>N/A</u>	<u>N/A</u>	07/02/18	07/05/18	07/11/18	07/12/18	07/17/18	07/13/18	07/20/18	<u>N/A</u>	DONE	07/27/18	07/23/18	07/03/18	07/10/18	DONE	07/16/18	Q3
Q4	<u>N/A</u>	<u>N/A</u>	06/21/18	06/25/18	06/29/18	07/02/18	07/06/18	07/03/18	07/11/18	<u>N/A</u>	DONE	07/18/18	07/12/18	06/22/18	06/28/18	DONE	07/05/18	Q4
Q5	<u>N/A</u>	<u>N/A</u>	<u>05/23/18</u>	<u>05/24/18</u>	<u>05/24/18</u>	<u>05/25/18</u>	05/29/18	<u>05/25/18</u>	05/30/18	<u>N/A</u>	06/13/18	06/01/18	05/31/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>05/23/18</u>	Q5
R1	08/01/18	07/12/18	08/03/18	08/06/18	08/13/18	08/15/18	08/17/18	08/17/18	08/24/18	<u>N/A</u>	09/28/18	08/31/18	08/27/18	07/20/18	07/23/18	DONE	07/24/18	R1
R2	<u>N/A</u>	<u>N/A</u>	09/17/18	09/19/18	09/27/18	10/01/18	10/05/18	10/03/18	10/12/18	<u>N/A</u>	11/09/18	10/17/18	10/15/18	09/21/18	10/02/18	DONE	10/10/18	R2
R3	<u>N/A</u>	<u>N/A</u>	09/19/18	09/21/18	10/01/18	10/03/18	10/09/18	10/05/18	10/16/18	<u>N/A</u>	11/13/18	10/19/18	10/17/18	09/25/18	10/04/18	DONE	10/12/18	R3
R4	<u>N/A</u>	<u>N/A</u>	10/04/18	10/08/18	10/16/18	10/18/18	10/24/18	10/22/18	10/31/18	<u>N/A</u>	11/29/18	11/05/18	11/01/18	10/10/18	10/19/18	DONE	10/29/18	R4
R5	<u>N/A</u>	<u>N/A</u>	09/19/18	09/21/18	10/01/18	10/03/18	10/09/18	10/05/18	10/16/18	09/26/18	11/13/18	10/19/18	10/17/18	09/25/18	10/04/18	DONE	10/12/18	R5

**Mississippi Avenue Apartments  
Construction Schedule By Building (NLT)**

Building Number	Apt Cleaning Rough	Water Sub Meters Install	Water Submeter Electronics - Install	Bath Hardware Mirrors Install	Appliances - Minors Delivery	Building Interior Unit/Common Signs	Residential Wood Flooring Install	Residential Carpet Pad Install	Residential Carpet Install	Common Area Entry Mats - Install	Paint Touchup Punch Interior	Blinds Horizontal/Vertical - Install	Apartment Cleaning - Punch	Appliances - Majors Delivery/Install	Apt Cleaning Final	Mgmt Acceptance	Building Type
F/A # Task # Depend #	17H1 1330 1320	15A9 1340 1330	16B12 1350 1340	6F3 1360 1320	1365 1300	10G6 1370 1250	9C7 1380 1320	9C1 1390 1380	9C2 1400 1390	9H9 1410 1400	9D4 1420 1400	12C 1430 1420	17H10 1440 1430	1445 1380	17H2 1450 1440		
Q0	<u>05/25/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	05/31/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>05/25/18</u>	<u>N/A</u>	05/29/18	<u>N/A</u>	05/30/18	05/31/18	Q0
Q1	07/12/18	07/16/18	07/18/18	07/12/18	<u>N/A</u>	08/03/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	07/12/18	07/13/18	07/17/18	07/19/18	<u>N/A</u>	07/23/18	07/24/18	Q1
Q2	08/01/18	08/03/18	08/07/18	08/03/18	07/25/18	08/07/18	08/02/18	08/07/18	08/10/18	<u>N/A</u>	08/15/18	08/17/18	08/21/18	08/03/18	08/23/18	08/24/18	Q2
Q3	07/18/18	07/20/18	07/24/18	07/20/18	07/11/18	07/24/18	07/19/18	07/24/18	07/27/18	<u>N/A</u>	08/01/18	08/03/18	08/07/18	07/20/18	08/09/18	08/10/18	Q3
Q4	07/09/18	07/11/18	07/13/18	07/11/18	06/29/18	07/13/18	07/10/18	07/13/18	07/18/18	<u>N/A</u>	07/23/18	07/25/18	07/27/18	07/11/18	07/31/18	08/01/18	Q4
Q5	<u>05/24/18</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	05/31/18	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>	<u>05/24/18</u>	<u>N/A</u>	<u>05/25/18</u>	<u>N/A</u>	05/29/18	05/30/18	Q5
R1	07/25/18	07/26/18	07/30/18	07/26/18	07/24/18	08/28/18	07/25/18	07/26/18	07/27/18	07/31/18	07/30/18	07/31/18	08/01/18	07/26/18	08/02/18	08/03/18	R1
R2	10/15/18	10/18/18	10/22/18	10/18/18	10/03/18	10/16/18	10/17/18	10/23/18	10/29/18	<u>N/A</u>	11/05/18	11/09/18	11/14/18	10/18/18	11/19/18	11/20/18	R2
R3	10/17/18	10/22/18	10/24/18	10/22/18	10/05/18	10/18/18	10/19/18	10/25/18	10/31/18	<u>N/A</u>	11/07/18	11/13/18	11/16/18	10/22/18	11/21/18	11/23/18	R3
R4	11/01/18	11/06/18	11/08/18	11/06/18	10/22/18	11/02/18	11/05/18	11/09/18	11/15/18	<u>N/A</u>	11/23/18	11/29/18	12/04/18	11/06/18	12/07/18	12/10/18	R4
R5	10/17/18	10/22/18	10/24/18	10/22/18	10/05/18	10/18/18	10/19/18	10/25/18	10/31/18	<u>N/A</u>	11/07/18	11/13/18	11/16/18	10/22/18	11/23/18	11/26/18	R5