

Approved Schedule -> Actual Schedule -> Proposed Schedule ->

Phase II - Shaver

SITE TASKS (OFF-SITE)

Task #	Description	Start Date	End Date	Shifting Days Schedule	Duration Actual	Duration Schedule	Days Over (Under)	% Comp
142	Erosion Control - Maintenance	12/29/16	04/20/18	0	71	550	510	100
149	Off-Site Sealing	14/24/16	04/20/18	0	0	4	0	0
141	Mobilization	12/29/16	04/20/18	0	0	3	470	100
144	Cleaning/Grubbing/Stripping	12/29/16	04/20/18	0	0	0	0	0
115	Sanitary Sewer Lines	05/05/16	05/10/18	0	0	4	0	0
177	Water Lines	05/10/16	05/14/18	0	0	4	0	0
173	Gas Lines	05/10/16	05/14/18	0	0	1	0	0
146	Mass Site Excavation - Cut/Fill Balancing	01/15/16	05/20/18	0	0	14	0	1
1417	Sitework - Cut/Fill	05/20/16	05/13/18	0	0	2	0	0
1418	Sitework - Rock/Compact	05/20/16	05/13/18	0	0	2	0	0
11	Off-Site Traffic Lights	05/05/16	05/10/18	0	0	20	0	0
1414	Curling - Excavate/Back/Compact	03/11/16	04/24/18	0	0	4	0	0
103	Cuts & Gutters	05/05/16	05/05/18	0	0	5	0	0
102	Concrete Sidewalks	04/30/16	05/04/18	0	0	5	0	0
1412	SheetPiling - Beam Rock	05/05/16	05/05/18	0	0	1	0	0
101	Sheetpiling - In-Place	05/05/16	05/05/18	0	0	1	0	0
102	Plantings - Installed	05/10/16	05/04/18	0	0	15	0	0
1E	Off-Site Pavement Markings/Striping	05/20/16	05/20/18	0	0	1	0	0

SITE TASKS (ON-SITE)

Task #	Description	Start Date	End Date	Shifting Days Schedule	Duration Actual	Duration Schedule	Days Over (Under)	% Comp	
201	Rough Site Grade/Clearing/Sealing	12/29/16	12/29/16	0	2	7	7	100	
242	Erosion Control/Maintenance	12/29/16	04/20/18	0	1	6	7	100	
244	Cleaning/Grubbing/Stripping	12/29/16	04/20/18	0	3	8	5	100	
11E11	Striping - Construction	01/20/17	01/20/17	0	1	1	1	100	
246	Mass Site Excavation - Cut/Fill Balancing	01/20/17	01/20/17	0	1	1	1	100	
16A2	Construction Trailer Service	01/20/17	01/20/17	0	1	1	1	100	
203	Rough Street/Parking Lot Sealing	01/20/17	01/20/17	0	0	2	2	100	
2411	SheetPiling - Hauling	01/20/17	01/20/17	0	1	8	16	100	
16A1	Temporary Site Service Location/Operational	01/20/17	01/20/17	0	4	5	2	100	
2412	SheetPiling - Beam Rock	01/20/17	01/20/17	0	9	8	24	16	100
202	Utility Sealing	01/20/17	01/20/17	0	7	114	647	100	
246	Sanitary Sewer Lines	02/20/17	02/20/17	0	2	1	0	100	
277	Storm Sewer Lines	03/20/17	03/20/17	0	21	19	15	100	
2910	Water Lines	04/20/17	04/20/17	0	1	1	0	100	
2F11	Water/Fire Vaults	02/20/17	02/20/17	0	12	1	65	64	100
2F4	Primary/Secondary Electrical Conduit	02/20/17	02/20/17	0	24	7	215	208	100
2F8	Telephone Lines/Conduit	02/20/17	02/20/17	0	0	2	0	0	100
2F1	Cable TV Lines/Conduit	01/20/16	05/20/18	0	12	6	0	0	100
2F9	Utility Road Crossing/Conduit Sweeps	03/20/16	03/20/16	0	0	2	0	0	100
2F3	Gas Lines	03/20/16	03/20/16	0	0	0	0	0	100
2A15	Driveway Approaches - Excavate/Back/Compact	02/21/17	02/21/17	0	0	5	0	0	100
2A26	Site Retaining Walls/Footing - Excavate/Roof/Compact	11/20/17	01/30/18	0	23	3	83	80	100
3E2	Site Retaining Wall/Footing - Form/Place/Rebar	11/20/17	02/20/18	0	1	11	6	10	100
3E4	Site Retaining Wall - Form/Place/Rebar	12/20/17	01/30/18	0	18	20	28	5	100
3E9	Site Retaining Wall - Floor	03/20/16	11/30/16	0	4	1	1	0	100
204	SheetPiling/Cut/Back/Seal/Sealing	04/20/16	04/20/16	0	0	1	0	0	100
2A29	Sitework - Cut/Fill	04/21/16	04/20/18	0	0	2	0	0	100
2A30	Sitework - Rock/Compact	04/20/16	04/20/18	0	0	4	0	0	100
1A46	Site Lighting - Installed	04/20/16	04/20/18	0	0	20	0	0	100
2A14	Vertical Curbing - Excavate/Back/Compact	05/11/16	05/04/18	0	0	3	0	0	100
32	Vertical Curbing	05/04/16	05/10/18	0	0	6	0	0	100
3F2	Sitework - Form/Place/Rebar/Finish	05/04/16	05/04/18	0	0	17	0	0	100
3E7	Site Sealer - Form/Place	12/15/17	04/21/18	0	1	5	127	102	100
3F1	Driveway Approaches - Form/Place	04/20/16	05/01/18	0	0	2	0	0	100
2A13	SheetPiling - Fine Grade/Back/Compact	05/02/16	05/02/18	0	0	3	0	0	100
2D1	Streets & Parking Lots - 1st LIT	05/02/16	05/02/18	0	0	2	0	0	100
206	Final Site Grade Sealing	05/02/16	05/10/18	0	0	3	0	0	100
6A6	Entry Gates - Install	05/02/16	05/11/18	0	0	4	0	0	100
2A9	Mass Site Fine Grade	05/11/16	05/20/18	0	0	12	0	0	100
6A9	Entry Gate Access / Openers - Install	05/11/16	05/14/18	0	0	1	0	0	100
284	Fencing - Wood	05/20/16	05/01/18	0	0	16	0	0	100
285	Fencing - Wrought Iron	05/20/16	05/20/18	0	0	3	0	0	100
2C2	French Drains	05/20/16	05/20/18	0	0	3	0	0	100
2C4	Signage - Installed	05/20/16	05/01/18	0	0	10	0	0	100
2E1	Parking Strip/Handicapped	05/20/16	05/20/18	0	0	1	0	0	100
2E2	Handicap Symbol/Signs	05/20/16	05/20/18	0	0	1	0	0	100
2E3	Curb/Handicapped	05/20/16	05/20/18	0	0	1	0	0	100
1007	Street Traffic Signs - Install	05/20/16	05/20/18	0	0	1	0	0	100
1008	Handicap Parking Signs - Install	05/20/16	05/20/18	0	0	1	0	0	100
205	Markings - Installed	05/20/16	05/20/18	0	0	3	0	0	100

BUILDING EXTERIOR TASKS

Task #	Description	Start Date	End Date	Shifting Days Schedule	Duration Actual	Duration Schedule	Days Over (Under)	% Comp	
3A1	Buildings - Form Footings	03/20/17	05/20/17	0	40	15	62	47	100
3B1	Columns - Form/Place/Rebar	04/20/17	05/20/17	0	27	40	102	83	100
3A2	Buildings - Place Footing Rebar	03/20/17	05/20/17	0	39	9	64	55	100
3A3	Buildings - Pour Footings	03/20/17	05/10/17	0	17	3	58	55	100
3A4	Buildings - Form Walls	03/20/17	05/20/17	0	214	12	74	42	100
3A5	Buildings - Place Wall Rebar	03/20/17	06/01/17	0	48	11	74	63	100
3A6	Buildings - Pour Walls	03/20/17	05/10/17	0	53	6	76	70	100
3A7	Columns - Form/Place	04/20/17	05/20/17	0	69	9	112	83	100
3A10	Buildings - Prep Slat	06/14/17	06/20/17	0	27	9	9	0	100
3J1	PT Deck - Form/Striping	03/20/17	04/10/17	0	218	12	82	70	100
2A14	Buildings - Place Metal Deck Panels	03/20/17	05/20/17	0	0	0	177	0	100
3J2	PT Deck - Place Rebar/Tensors	03/20/17	06/11/17	0	61	36	58	22	100
3A9	Buildings - Install Vapor Barriers	06/14/17	06/20/17	0	11	2	9	7	100
2A11	Buildings - Place Slat/Rebar	06/14/17	06/20/17	0	9	10	14	1	100
3A12	Buildings - Pour Slat	06/14/17	06/20/17	0	17	2	12	10	100
3J3	PT Deck - Pour	03/10/17	06/20/17	0	38	2	47	45	100
602	Building VMB Rings - Install	06/14/17	06/20/18	0	18	62	9	89	100
6D1	Door and Window Membrane - Install	06/14/17	07/14/18	0	20	86	9	89	100
6C29	Windows - Installed	04/20/16	05/01/18	0	7	66	0	0	100
6A2	Buildings - Brick Veneer - Construct	06/20/17	06/20/18	0	0	114	0	0	100
603	Exterior Flashing - Install	06/14/17	07/14/18	0	11	71	9	89	100
7A2	Shed Roof	03/10/16	05/12/18	0	16	46	42	16	75
7A3	Install Roof	03/10/16	05/20/18	0	65	79	42	26	100
16A3	Rough Wiring	01/20/16	05/20/18	0	114	66	94	29	100
908	Brick Sealer - Building	05/20/16	05/20/18	0	0	110	0	0	100
13A8	Service Equipment Materials - On-Site	03/20/16	05/20/18	0	1	1	1	100	100
16E1	Telephone Preliminary	04/20/16	04/20/18	0	6	71	3	89	100
16E8	TV Phones	05/20/16	05/20/18	0	4	71	3	89	100
13E10	Fire Alarm Panels	05/20/16	05/20/18	0	1	13	76	0	100
6C28	Deck Falls/Ten Installed	01/14/16	04/12/18	0	0	85	0	0	100
16A4	Fresh Wiring	07/20/16	11/14/18	0	0	121	0	0	100
713	Roofing Lighting	06/20/16	05/20/18	0	0	12	0	0	100
16E2	Telephone Finish	04/20/16	11/20/18	0	0	108	0	0	100
16E9	TV Finish	06/20/16	11/20/18	0	0	108	0	0	100
13E11	Fire Alarm Finish	06/20/16	12/20/18	0	0	113	0	0	100
715	Roofing Integration	06/21/16	05/24/18	0	0	3	0	0	100
717	Roofing Landscaping	06/21/16	05/24/18	0	0	9	0	0	100

Phase I - Vancouver

SITE TASKS (OFF-SITE)

Task #	Description	Start Date	End Date	Shifting Days Schedule	Duration Actual	Duration Schedule	Days Over (Under)	% Comp	
142	Erosion Control - Maintenance	03/20/16	04/20/18	0	86	648	495	100	
149	Off-Site Sealing	07/24/16	07/24/18	0	0	1	0	0	100
141	Mobilization	07/24/16	07/24/18	0	0	3	0	0	100
144	Cleaning/Grubbing/Stripping	07/24/16	07/24/18	0	0	0	0	0	100
115	Sanitary Sewer Lines	07/24/16	08/14/18	0	0	16	0	0	100
177	Water Lines	06/15/16	06/15/18	0	0	7	0	0	100
173	Gas Lines	06/20/16	06/15/18	0	0	2	0	0	100
146	Mass Site Excavation - Cut/Fill Balancing	06/20/16	06/20/18	0	0	8	0	0	100
1414	Curling - Excavate/Back/Compact	06/20/16	06/04/18	0	0	9	0	0	100
103	Cuts & Gutters	06/20/16	06/01/18	0	0	3	0	0	100
1412	SheetPiling - Beam Rock	06/15/16	06/14/18	0	0	2	0	0	100
1417	Sitework - Cut/Fill	06/15/16	06/14/18	0	0	5	0	0	100
1418	Sitework - Rock/Compact	06/15/16	06/05/18	0	0	3	0	0	100
102	Concrete Sidewalks	06/20/16	10/10/18	0	0	19	0	0	100
101	Sheetpiling - In-Place	10/10/16	10/10/18	0	0	1	0	0	100
102	Plantings - Installed	10/11/16	10/20/18	0	0	9	0	0	100
1E	Off-Site Pavement Markings/Striping	10/10/16	10/10/18	0	0	1	0	0	100

SITE TASKS (ON-SITE)

Task #	Description	Start Date	End Date	Shifting Days Schedule	Duration Actual	Duration Schedule	Days Over (Under)	% Comp
201	Mobilization	03/20/17	03/20/17	0	1	1	1	100
242	Erosion Control/Maintenance	03/20/17	04/20/18	0	49	648	489	100
16A1	Temporary Site Service Location/Operational	01/20/17	01/20/17	0	2	5	2	100
201	Rough Site Grade/Clearing/Sealing	01/20/17	01/20/17	0	0	1	1	100
244	Cleaning/Grubbing/Stripping	01/20/17	01/20/17	0	0	3	4	100
246	Mass Site Excavation - Cut/Fill Balancing	01/20/						

Approved Schedule -> Actual Schedule -> Proposed Schedule ->

